

3-Year (36-Month) Generator PM and Inspection Checklist

Based on CMS Form 2786R (07/2018) — 2012 Life Safety Code (Healthcare)

Reference: K918 | 6.4.4, 6.5.4, 6.6.4 (NFPA 99) | NFPA 110, §8.4.2

Generator sets must be exercised under load for 4 continuous hours once every 36 months.

This test is in addition to the monthly 30-minute load tests and must be documented separately.

Facility Name:

Provider Number:

Building / Wing:

Generator ID / Location:

Generator Make / Model:

Generator Serial Number:

Generator kW Rating:

Transfer Switch ID(s):

Date of Test:

Last 3-Year Test Date (prior cycle):

Months Since Last 3-Year Test: _____ (Must not exceed 36 months)

Test Conducted By:

Title / Credentials:

Pre-Test Checklist

Complete all items before starting the 4-hour test.

#	Task	Complete	Notes
1	Confirm monthly load test records are current — no interval has exceeded 40 days	☐ Yes ☐ No	Last monthly test: _____
2	Generator fuel level — full or topped off	☐ Yes ☐ No	Level: _____ %
3	Engine oil level — within operating range	☐ Yes ☐ No	
4	Coolant level — within operating range	☐ Yes ☐ No	
5	Battery voltage and charger — normal	☐ Yes ☐ No	Voltage: _____ V
6	No active faults or alarm indicators on control panel	☐ Yes ☐ No	
7	Notify facility staff and department heads of planned test. Open a new work order for any problems found.	☐ Yes ☐ No	Notification Time: _____
8	Notify monitoring / central station of planned test to prevent false dispatch	☐ Yes ☐ No	

#	Task	Complete	Notes
9	Load bank connected (if facility load insufficient to meet required load)	☐ Yes ☐ No ☐ N/A	Load bank size: _____ kW
10	Competent personnel on-site for duration of test	☐ Yes ☐ No	

4-Hour Load Test — NFPA 110 §8.4.2

Test Requirement: Generator must be exercised under load conditions for **4 continuous hours**.

Test must include a **complete simulated cold start** and **automatic or manual transfer of all EES loads**.

Load during test must meet the criteria of NFPA 110 (typically $\geq 30\%$ of nameplate rating unless load bank is used).

Test Start

Parameter	Value
Test Start Time	
Cold Start Method	☐ Automatic ☐ Manual
Transfer Switch Operation	☐ Automatic ☐ Manual
Time to Transfer (must be ≤ 10 seconds for life safety branch)	_____ seconds
10-Second Criterion Met	☐ Yes ☐ No
Initial kW Load	_____ kW
Initial Voltage (L-L)	_____ V
Initial Frequency	_____ Hz
Initial Oil Pressure	_____ PSI
Initial Coolant Temperature	_____ °F

Hourly Log

Record readings every 30 minutes throughout the 4-hour test.

Time	kW Load	Voltage (L-L)	Frequency (Hz)	Oil Pressure (PSI)	Coolant Temp (°F)	Battery Charger OK	Alarms / Notes
Start						☐ Yes ☐ No	
+30 min						☐ Yes ☐ No	
+60 min						☐ Yes ☐ No	
+90 min						☐ Yes ☐ No	

Time	kW Load	Voltage (L-L)	Frequency (Hz)	Oil Pressure (PSI)	Coolant Temp (°F)	Battery Charger OK	Alarms / Notes
+120 min						☐ Yes ☐ No	
+150 min						☐ Yes ☐ No	
+180 min						☐ Yes ☐ No	
+210 min						☐ Yes ☐ No	
+240 min (end)						☐ Yes ☐ No	

Test End

Parameter	Value
Test End Time	
Total Duration	_____ hours _____ minutes <i>(must be ≥ 4:00)</i>
4-Hour Requirement Met	☐ Yes ☐ No
Retransfer to Normal Power	☐ Automatic ☐ Manual
Retransfer Time	
Final kW Load	_____ kW
Final Voltage (L-L)	_____ V
Final Frequency	_____ Hz

Essential Electric System Verification During Test

Verify the following EES branches were energized and functioning during the test.

Life Safety Branch (K918)

#	Item	Confirmed	Notes
1	Exit signs illuminated throughout test	☐ Yes ☐ No	
2	Emergency lighting illuminated throughout test	☐ Yes ☐ No	
3	Fire alarm system on EES power throughout test	☐ Yes ☐ No	

#	Item	Confirmed	Notes
4	Egress lighting in corridors and stairwells on throughout test	☐ Yes ☐ No	
5	Remote EES alarm annunciator operational (K916)	☐ Yes ☐ No	

Critical Branch (K918)

#	Item	Confirmed	Notes
1	Nurse call system energized	☐ Yes ☐ No ☐ N/A	
2	Patient monitoring systems energized	☐ Yes ☐ No ☐ N/A	
3	Critical care receptacles (distinctively marked) energized (K917)	☐ Yes ☐ No	
4	Ventilation to critical areas maintained	☐ Yes ☐ No ☐ N/A	

Equipment System Branch (K918)

#	Item	Confirmed	Notes
1	HVAC systems serving operating rooms / critical care on EES	☐ Yes ☐ No ☐ N/A	
2	Medical-surgical vacuum on EES	☐ Yes ☐ No ☐ N/A	
3	Selected elevators on EES	☐ Yes ☐ No ☐ N/A	

Post-Test Checklist

#	Task	Complete	Notes
1	Normal power restored to all areas — no issues with retransfer	☐ Yes ☐ No	
2	Generator cooled down per manufacturer specifications before shutoff	☐ Yes ☐ No	
3	Post-test fuel level checked	☐ Yes ☐ No	Level: _____ %
4	Post-test oil level checked	☐ Yes ☐ No	
5	Post-test visual inspection — no leaks, no overheating, no unusual conditions	☐ Yes ☐ No	
6	Any alarms or faults during test cleared and documented	☐ Yes ☐ No ☐ N/A	
7	Monitoring / central station notified that test is complete	☐ Yes ☐ No	
8	Facility staff notified that test is complete	☐ Yes ☐ No	

#	Task	Complete	Notes
9	Next 3-year test date calculated and scheduled	☐ Yes ☐ No	Next due: _____

Deficiencies / Corrective Actions

#	System / Item	Deficiency Description	Corrective Action	Assigned To	Due Date	Resolved
1						☐ Yes ☐ No
2						☐ Yes ☐ No
3						☐ Yes ☐ No

Sign-Off

4-Hour Test Requirement Met: ☐ Yes ☐ No

10-Second Transfer Criterion Met: ☐ Yes ☐ No *(If No — annual confirmation process required per K918)*

Written Records Retained On-Site: ☐ Yes

Test Technician Signature: _____ **Date:** _____

Facilities Director Signature: _____ **Date:** _____

Safety Officer Signature: _____ **Date:** _____

3-Year Test History Log

Test Date	Duration	10-Sec Transfer Met	Peak Load (kW)	Conducted By	Pass / Fail
		☐ Yes ☐ No			
		☐ Yes ☐ No			
		☐ Yes ☐ No			

Form based on CMS-2786R (07/2018), NFPA 99 §6.4.4, and NFPA 110 §8.4.2. Retain completed checklists as part of the facility maintenance record. Records must be readily available for CMS survey.