

Annual PM and Inspection Checklist

Based on CMS Form 2786R (07/2018) — 2012 Life Safety Code (Healthcare)

Facility Name:
Provider Number:
Building / Wing / Floor(s):
Calendar Year:
Date Completed:
Completed By:
Title:

1. Fire Alarm System — Annual Inspection, Testing, and Maintenance (K345)

Reference: 9.6.1.3, 9.6.1.5 | NFPA 70, NFPA 72 (*National Fire Alarm and Signaling Code*)
Records of system acceptance, maintenance, and testing must be **readily available**.

1A. System-Wide Functional Test

#	Task	Pass	Fail	N/A	Notes
1.1	Fire alarm control panel (FACP) — all zones functional				
1.2	Primary (AC) and secondary (battery) power verified				
1.3	Battery load test — 24-hour standby + 5-minute alarm (or per NFPA 72 Table 10.6.7.2)				
1.4	All manual pull stations tested (K342)				
1.5	All automatic smoke detectors tested (100% or per NFPA 72 sampling protocol) (K347)				
1.6	All heat detectors tested				
1.7	All duct smoke detectors tested — confirm HVAC shutdown on activation				
1.8	Sprinkler waterflow alarm devices tested (K353)				
1.9	All audible notification appliances (horns/speakers) tested (K343)				
1.10	All visual notification appliances (strobes) tested — including critical care areas (K343)				
1.11	Fire alarm transmits alarm automatically to monitoring / emergency forces (K343)				
1.12	All fire alarm control functions tested (K344): HVAC shutdown, door hold-open release, elevator recall, smoke dampers				

#	Task	Pass	Fail	N/A	Notes
1.13	Alarm annunciation zones verified — no zone exceeds 22,500 sq ft (new occupancy) (K343)				
1.14	Wiring / transmission paths monitored for integrity (K341)				
1.15	System acceptance records, previous maintenance/test records available on-site				

1B. Out-of-Service Procedures Reviewed (K346)

#	Task	Complete	Notes
1B.1	Staff trained: >4-hour outage requires AHJ notification + fire watch or evacuation	☐ Yes ☐ No	
1B.2	Fire watch procedure documented and posted	☐ Yes ☐ No	

Testing Contractor / Technician:

Test Date(s):

NFPA 72 Test Report on File: ☐ Yes File Location:

2. Automatic Sprinkler System — Annual Inspection and Testing (K353)

Reference: 9.7.5, 9.7.7, 9.7.8 | NFPA 25 (*Standard for the Inspection, Testing, and Maintaining of Water-Based Fire Protection Systems*)

2A. Annual Inspection Items

#	Task	Pass	Fail	N/A	Notes
2.1	All sprinkler heads visually inspected — no damage, paint, corrosion, or obstruction				
2.2	Spare sprinkler heads and wrench on-site (minimum 6 heads, NFPA 25)				
2.3	All control valves fully open and properly supervised (K352)				
2.4	Sprinkler pipe hangers and seismic bracing inspected				
2.5	Gauges calibrated or replaced (every 5 years)				
2.6	Sprinkler riser room — no leaks, temperature maintained above 40°F				
2.7	Hydraulic data nameplate present and legible at each riser				

2B. Annual Test Items

#	Task	Pass	Fail	N/A	Reading / Notes
2.8	Main drain test — record static and residual pressures				Static: ___ PSI / Residual: ___ PSI
2.9	Inspector's test connection — waterflow alarm activates within 90 seconds per NFPA 25 §5.3.3.1				
2.10	Dry-pipe system — full trip test (if applicable)				
2.11	Pre-action system — full functional test (if applicable)				
2.12	Anti-freeze solution concentration tested (if applicable)				

2C. Coverage and Documentation

#	Task	Complete	Notes
2.13	Date sprinkler system last checked	☐ Recorded	Date: _____
2.14	Water supply source documented	☐ Recorded	Source: _____
2.15	Testing contractor identified	☐ Recorded	Contractor: _____
2.16	Coverage for any non-required or partial sprinkler systems noted in remarks	☐ Yes ☐ No ☐ N/A	
2.17	Out-of-service procedure reviewed (K354): > 10 hours requires fire watch or evacuation	☐ Yes ☐ No	

Testing Contractor / Technician:

Test Date(s):

NFPA 25 Inspection Report on File: ☐ Yes File Location:

3. Fire Door Assemblies — Annual Inspection and Testing (K761)

Reference: 18.7.6, 19.7.6 | LSC 8.3.3.1 | NFPA 80, §5.2 and §5.2.3

Fire door assemblies must be inspected and tested annually. Written records must be maintained.

3A. Required Fire Barrier Doors (1-hour / 2-hour rated)

Door ID / Location	Rating	Closes and Latches	No Visible Damage	Gaps ≤ 1/8"	Label Present	Pass / Fail
		☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
		☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	

Door ID / Location	Rating	Closes and Latches	No Visible Damage	Gaps ≤ 1/8"	Label Present	Pass / Fail
		☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
		☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	

3B. Corridor Doors to Patient Rooms (Routinely Inspected — K761)

Floor / Unit	All Doors Positive Latching	No Roller Latches Present	Door Bottom Clearance ≤ 1"	No Impediment to Closing	Pass / Fail
Floor: _____	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Floor: _____	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Floor: _____	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	

3C. Smoke Barrier Doors (K374)

Location	Self-Closing	Closes Fully	20-Min Rating / 1¾" Solid Core	Wired Glass / Fire-Rated Glazing (K379)	Pass / Fail
	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	

3D. Hazardous Area Doors (K321)

Area	Self-Closing	Positive Latch	No Roller Latch	Pass / Fail
Boiler Room	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Soiled Linen	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Trash Room	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Storage	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Other: _____	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	

Total doors inspected: _____ Doors requiring repair: _____

Inspection performed by (must have understanding of operating components per K761): _____

Written records maintained on-site: ☐ Yes **File Location:**

4. Portable Fire Extinguishers — Annual Service (K355)

Reference: 18.3.5.12, 19.3.5.12 | NFPA 10 (*Standard for Portable Fire Extinguishers*)

Location	Type / Size	Annual Tag / Date	Hydro Test Current	Condition	Pass / Fail
			☐ Yes ☐ No		
			☐ Yes ☐ No		
			☐ Yes ☐ No		
			☐ Yes ☐ No		
			☐ Yes ☐ No		
			☐ Yes ☐ No		

Total units serviced: ____ **Units requiring hydrostatic test (every 6 or 12 years per NFPA 10):** ____

Service Contractor: ____ **Service Date:** ____

5. Emergency Lighting — Annual 90-Minute Discharge Test (K291)

Reference: 18.2.9.1, 19.2.9.1 | LSC 7.9

Emergency lighting must provide **at least 1½ hours** of illumination. Annual full-duration test required.

Floor / Area	Units Tested	All Units Lit for 90 Minutes	Units Failed	Work Order #	Pass / Fail
Floor: ____		☐ Yes ☐ No			
Floor: ____		☐ Yes ☐ No			
Floor: ____		☐ Yes ☐ No			
Stairwells		☐ Yes ☐ No			
Mechanical / Basement		☐ Yes ☐ No			

Total units tested: ____ **Units failed 90-minute test:** ____

All failed units replaced/repared: ☐ Yes ☐ No

6. Elevators — Annual Inspection and Testing (K531)

Reference: 19.5.3, 18.5.3 | ASME A17.1 / A17.3 | LSC 9.4.2, 9.4.3

#	Task	Complete	Date	Inspector / Authority	Notes
6.1	State / authority elevator inspection completed	☐ Yes ☐ No			
6.2	Certificate of inspection posted in each elevator cab	☐ Yes ☐ No	Expiration: _____		
6.3	All 12 monthly Firefighter's Service logs on file for the year	☐ Yes ☐ No			
6.4	Firefighter's Phase I and Phase II operation confirmed functional	☐ Yes ☐ No			
6.5	Machine room smoke detectors tested	☐ Yes ☐ No			
6.6	Elevator lobby smoke detectors tested	☐ Yes ☐ No			
6.7	All deficiencies from monthly tests corrected	☐ Yes ☐ No ☐ N/A			

7. Electrical Systems — Annual Maintenance and Testing (K914, K918)

Reference: 6.3.4 (Receptacles) | 6.4.4, 6.5.4, 6.6.4 (Generator) (NFPA 99) | NFPA 110

7A. Hospital-Grade Receptacles at Patient Bed Locations (K914)

#	Task	Complete	Notes
7A.1	Receptacles not listed as hospital-grade at patient bed locations tested (≤ 12 -month intervals)	☐ Yes ☐ No	
7A.2	Hospital-grade receptacles tested after any replacement or servicing this year	☐ Yes ☐ No ☐ N/A	
7A.3	LIM circuits with automated self-testing — manual test performed (≤ 12 -month interval)	☐ Yes ☐ No ☐ N/A	
7A.4	Records of tests, repairs, and modifications maintained (date, room, results)	☐ Yes ☐ No	

7B. Main and Feeder Circuit Breakers (K918)

#	Task	Complete	Notes
7B.1	Main and feeder circuit breakers inspected annually	☐ Yes ☐ No	

#	Task	Complete	Notes
7B.2	Program for periodically exercising breakers per manufacturer requirements in place	☐ Yes ☐ No	
7B.3	EES electrical panels marked, readily identifiable, and separate from normal power	☐ Yes ☐ No	
7B.4	EES receptacles / cover plates have distinctive color or marking (K917)	☐ Yes ☐ No	

7C. Generator — Annual 10-Second Confirmation (if monthly test failed) (K918)

#	Task	Complete	Notes
7C.1	Generator supplied service within 10 seconds during all monthly tests this year	☐ Yes ☐ No	
7C.2	If monthly 10-second criterion was not met — annual process conducted to confirm capability for life safety and critical branches	☐ Yes ☐ No ☐ N/A	
7C.3	Written records of all maintenance and testing maintained and readily available	☐ Yes ☐ No	

8. Electrical Patient-Care Equipment — Annual Testing (K921)

Reference: 10.3, 10.5.2.1, 10.5.3, 10.5.6, 10.5.8 (NFPA 99)

#	Task	Complete	Notes
8.1	Physical integrity, resistance, leakage current, and touch current tests performed on PCREE per testing intervals	☐ Yes ☐ No	
8.2	All PCREE placed into service or repaired this year tested before use	☐ Yes ☐ No ☐ N/A	
8.3	Electrical equipment maintenance manuals readily available	☐ Yes ☐ No	
8.4	Safety labels and condensed operating instructions on appliances are legible	☐ Yes ☐ No	
8.5	Record of equipment tests, repairs, and modifications maintained	☐ Yes ☐ No	
8.6	Personnel responsible for testing and maintenance received continuing training this year	☐ Yes ☐ No	

9. Medical Gas Systems — Annual Inspection and Maintenance (K907, K908)

Reference: 5.1.14.2.1, 5.1.14.2.2, 5.1.15 | 5.2.14, 5.3.13.4 (NFPA 99)

#	Task	Complete	Date	Contractor / Technician	Notes
9.1	Full inspection and maintenance of all source systems (bulk O ₂ , manifolds, air compressors, vacuum pumps)	☐ Yes ☐ No			
9.2	All master and area alarm panels tested — pressure drops trigger visual and audible alarms	☐ Yes ☐ No			
9.3	All zone valve boxes — valve operation, labeling, accessibility (K909)	☐ Yes ☐ No			
9.4	All piping labels verified — ≤20-ft intervals, every room, both sides of wall penetrations (K909)	☐ Yes ☐ No			
9.5	Maintenance program documentation updated (K907)	☐ Yes ☐ No			
9.6	Inspection and test records retained as required (K908)	☐ Yes ☐ No			
9.7	Persons performing maintenance are qualified / certified (ASSE 6030 or 6040) (K907)	☐ Yes ☐ No			
9.8	Any pipeline modifications this year — installer and verification tests conducted (K910)	☐ Yes ☐ No ☐ N/A			

10. Cooking Facilities — Annual NFPA 96 Inspection (K324)

Reference: 18.3.2.5.1, 19.3.2.5.1 (LSC) | NFPA 96

(Complete this section if semi-annual hood cleaning/suppression inspection was not already performed twice this year.)

#	Task	Complete	Date	Contractor	Notes
10.1	Commercial cooking hood and duct — cleaned per NFPA 96	☐ Yes ☐ No ☐ N/A			
10.2	Kitchen hood automatic suppression system — inspected and tagged	☐ Yes ☐ No ☐ N/A			
10.3	Fusible links replaced per manufacturer schedule	☐ Yes ☐ No ☐ N/A			
10.4	Gas / electric interlocks tested functional	☐ Yes ☐ No ☐ N/A			
10.5	Cooking equipment not open to corridor (K324)	☐ Yes ☐ No			

11. Engineered Smoke Control Systems (K771)

Reference: 19.7.7 (Existing) | 18.7.7 (New) | NFPA 92 (*Standard for Smoke Control Systems*)

#	Task	Complete	Date	Contractor / Technician	Notes
11.1	Smoke control system tested in accordance with NFPA 92 / established engineering principles	☐ Yes ☐ No ☐ N/A			
11.2	Test documentation maintained on the premises	☐ Yes ☐ No ☐ N/A			

12. Evacuation and Relocation Plan — Annual Review (K711)

Reference: 18.7.1.1–18.7.1.3, 18.7.2.1.2, 18.7.2.2–2.3 | 19.7.1.1–19.7.2.3

#	Task	Complete	Notes
12.1	Written evacuation and relocation plan reviewed and updated for accuracy	☐ Yes ☐ No	Last update: _____
12.2	Plan copy available with telephone operator or security	☐ Yes ☐ No	
12.3	All staff re-briefed on duties under the plan	☐ Yes ☐ No	Date: _____
12.4	Plan addresses RACE response, use of alarm system, containment, evacuation, and relocation	☐ Yes ☐ No	
12.5	Training records on file	☐ Yes ☐ No	

13. Smoking Regulations — Annual Policy Review (K741)

Reference: 18.7.4, 19.7.4

#	Task	Complete	Notes
13.1	Smoking policy reviewed and updated as needed	☐ Yes ☐ No	Date: _____
13.2	"No Smoking" signs present at all major entrances and hazardous areas	☐ Yes ☐ No	
13.3	Designated smoking areas (if any) have compliant noncombustible ashtrays and metal containers	☐ Yes ☐ No ☐ N/A	
13.4	Staff training on smoking policy current	☐ Yes ☐ No	

14. Hazardous Areas — Annual Compliance Review (K321, K322)

Reference: 19.3.2.1, 19.3.5.9 (Existing) | 18.3.2.1 (New) | 18.3.2.2, 19.3.2.2 (Laboratories)

Hazardous Area	Protection Method	Sprinkler Present	1-Hr Barrier Intact	Doors Self-Closing / Latching	Pass / Fail
Boiler / Mechanical	☐ Sprinkler ☐ Barrier	☐ Yes ☐ No	☐ Yes ☐ N/A	☐ Yes ☐ No	
Laundry (> 100 sq ft)	☐ Sprinkler ☐ Barrier	☐ Yes ☐ No	☐ Yes ☐ N/A	☐ Yes ☐ No	
Soiled Linen Room	☐ Sprinkler ☐ Barrier	☐ Yes ☐ No	☐ Yes ☐ N/A	☐ Yes ☐ No	
Trash Collection Room	☐ Sprinkler ☐ Barrier	☐ Yes ☐ No	☐ Yes ☐ N/A	☐ Yes ☐ No	
Combustible Storage	☐ Sprinkler ☐ Barrier	☐ Yes ☐ No	☐ Yes ☐ N/A	☐ Yes ☐ No	
Paint / Maint. Shop	☐ Sprinkler ☐ Barrier	☐ Yes ☐ No	☐ Yes ☐ N/A	☐ Yes ☐ No	
Laboratory (K322)	☐ Sprinkler ☐ Barrier	☐ Yes ☐ No	☐ Yes ☐ N/A	☐ Yes ☐ No	
Other: _____	☐ Sprinkler ☐ Barrier	☐ Yes ☐ No	☐ Yes ☐ N/A	☐ Yes ☐ No	

15. Annual Compliance Records Confirmation

Confirm all lower-frequency tasks are fully documented for the year.

Task	K-Tag	All Records on File	Gaps / Issues
Fire drills — all 4 quarters, all 3 shifts (12 total)	K712	☐ Yes ☐ No	
Sprinkler waterflow / supervisory alarm tests (4 quarters)	K353, K352	☐ Yes ☐ No	
Fire alarm quarterly device tests (4 quarters)	K345	☐ Yes ☐ No	
Generator monthly load tests (12 months, ≤40-day intervals)	K918	☐ Yes ☐ No	
Generator weekly inspection logs (52 weeks)	K918	☐ Yes ☐ No	
Elevator firefighter's service (12 months)	K531	☐ Yes ☐ No	
LIM monthly tests	K914	☐ Yes ☐ No	

Task	K-Tag	All Records on File	Gaps / Issues
Cooking hood cleaning (semi-annual, ×2)	K324	☐ Yes ☐ No ☐ N/A	
Kitchen suppression inspection (semi-annual, ×2)	K324	☐ Yes ☐ No ☐ N/A	
Medical gas semi-annual alarm tests	K907, K908	☐ Yes ☐ No	
Physical environment quarterly compliance walks (4 quarters)	\$483.90	☐ Yes ☐ No	
Pest control monthly service records (12 months)	\$483.90(i)(4)	☐ Yes ☐ No	
Resident call system monthly tests (12 months)	\$483.90(g)	☐ Yes ☐ No	
Resident-use water temperature logs (12 months)	\$483.90(d)(2), \$483.90(i)(1)	☐ Yes ☐ No	
HVAC filter service records (12 months)	\$483.90(d)(2), \$483.90(i)(2)	☐ Yes ☐ No	
Weekly kitchen and food-service equipment PM logs (52 weeks)	\$483.90(d)(2), \$483.90(h)	☐ Yes ☐ No	

16. Physical Environment — Annual Compliance Review (\$483.90)

Reference: 42 CFR §483.90 (Physical Environment) | §483.25(n) (Bed Rails) | §483.10(i) (Safe Environment)
CMS requires LTC facilities to maintain the physical environment to protect the health and safety of residents, personnel, and the public.

16A. Resident Call System (\$483.90(g))

#	Task	Complete	Notes
16A.1	All resident call systems tested from 100% of patient room bedsides	☐ Yes ☐ No	
16A.2	All resident call systems tested from 100% of toilet and bathing facilities	☐ Yes ☐ No	
16A.3	All failures identified during testing repaired and retested	☐ Yes ☐ No ☐ N/A	
16A.4	Call system maintenance records retained on-site	☐ Yes ☐ No	

16B. Bed Frame, Mattress, and Bed Rail Inspection (\$483.90(d)(3), §483.25(n))

#	Task	Complete	Notes
16B.1	All bed frames inspected for entrapment hazards (gaps between mattress, frame, and rails)	☐ Yes ☐ No	
16B.2	All mattresses inspected for damage, sagging, or size incompatibility with frame	☐ Yes ☐ No	
16B.3	All bed rails inspected for structural integrity and correct installation per manufacturer specs	☐ Yes ☐ No	
16B.4	Bed rails, mattresses, and frames purchased separately — confirmed compatible per manufacturer	☐ Yes ☐ No ☐ N/A	
16B.5	Residents assessed for entrapment risk prior to bed rail installation (§483.25(n)(1))	☐ Yes ☐ No ☐ N/A	
16B.6	Informed consent documentation on file for each resident using bed rails (§483.25(n)(2))	☐ Yes ☐ No ☐ N/A	
16B.7	Inspection results and any corrective actions documented in maintenance log	☐ Yes ☐ No	

Total beds inspected: ____ **Beds with deficiencies found:** ____ **Deficiencies corrected:** ____

16C. Corridor Handrails (§483.90(i)(3))

Floor / Area	Handrails Present Both Sides	Firmly Secured — No Loose Mounts	No Visible Damage	Pass / Fail
Floor: ____	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Floor: ____	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Floor: ____	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Basement / Mechanical	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	

16D. Bathroom Grab Bars (§483.90(i)(3))

Bathroom / Area	Grab Bars Present	Firmly Secured — No Loose Mounts	No Visible Damage	Pass / Fail
Bathroom: ____	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Bathroom: ____	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Bathroom: ____	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	
Shower / Bath Area: ____	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	

16E. Battery-Operated Smoke Alarms in Resident Sleeping Rooms and Common Areas (§483.90(a)(5))

#	Task	Complete	Notes
16E.1	Battery-operated single station smoke alarms present in all required areas (N/A if system-based detectors or fully sprinklered per §483.90(a)(5)(iii))	☐ Yes ☐ No ☐ N/A	
16E.2	All smoke alarms tested per manufacturer recommendations	☐ Yes ☐ No ☐ N/A	
16E.3	Batteries replaced per manufacturer schedule	☐ Yes ☐ No ☐ N/A	
16E.4	Inspection, testing, and maintenance records retained on-site	☐ Yes ☐ No	

16F. Other Physical Environment Requirements (§483.90(i), §483.10(i))

#	Task	Complete	Notes
16F.1	Emergency water supply procedures documented and staff trained on steps during water supply loss (§483.90(i)(1))	☐ Yes ☐ No	
16F.2	Adequate outside ventilation verified — windows, mechanical ventilation, or combination functional (§483.90(i)(2))	☐ Yes ☐ No	
16F.3	Pest control program — annual contract or service review; 12 months of service records on file (§483.90(i)(4))	☐ Yes ☐ No	
16F.4	Temperature monitoring records reviewed — 71–81°F maintained in patient areas year-round (§483.10(i)(6))	☐ Yes ☐ No	
16F.5	Patient care equipment maintenance program — documented program in place; all mechanical, electrical, and patient care equipment maintained in safe operating condition (§483.90(d)(2))	☐ Yes ☐ No	
16F.6	Dining and activity room requirements met — well-lighted, ventilated, adequately furnished, sufficient space (§483.90(h))	☐ Yes ☐ No	
16F.7	Housekeeping and maintenance services — facility interior maintained in a sanitary, orderly, and comfortable condition (§483.10(i)(2))	☐ Yes ☐ No	
16F.8	Preventive maintenance program effectiveness reviewed annually (completion rates, overdue high-risk PMs, repeat failures, corrective actions) (§483.90(d)(2))	☐ Yes ☐ No	
16F.9	Resident-use water temperature logs reviewed for the year; excursions investigated and corrected (§483.90(d)(2), §483.90(i)(1))	☐ Yes ☐ No	
16F.10	HVAC filter service records reviewed for the year; overdue service corrected (§483.90(d)(2), §483.90(i)(2))	☐ Yes ☐ No	

#	Task	Complete	Notes
16F.11	Weekly kitchen and food-service equipment PM logs reviewed for the year; repeat failures addressed (§483.90(d)(2), §483.90(h))	☐ Yes ☐ No	
16F.12	Bathroom grab bar inspection records reviewed for the year; repeat loose/damaged fixtures corrected (§483.90(i)(3))	☐ Yes ☐ No	

Updates for Emergency Preparedness

• Comprehensive Emergency Plan Review

- Verify Incident Command Structure (ICS) roles and contact list are current.
- Confirm interoperable communications tests are conducted and documented.
- Inventory and assess the status of critical resources and supplies.
- Validate staff safety and PPE protocols are up-to-date.

• Coordination with Local Agencies

- Ensure mutual aid agreements are reviewed and signed.
- Confirm participation in joint training exercises with local emergency services.
- Validate communication channels with local agencies are functional and tested.

Summary / Sign-Off

All annual tasks completed: ☐ Yes ☐ No

All supporting records confirmed on file: ☐ Yes ☐ No

Total Deficiencies Found: _____

Work Orders / Corrective Actions Submitted: ☐ Yes ☐ No WO#(s): _____

Items to be carried forward to next annual cycle: ☐ Yes ☐ No

#	K-Tag	System / Area	Deficiency Description	Corrective Action	Assigned To	Due Date
1						
2						
3						
4						
5						
6						

Inspector Signature: _____ **Date:** _____

Facilities Director Signature: _____ **Date:** _____

Safety Officer / EOC Chair Signature: _____ **Date:** _____

Administration Signature: _____ **Date:** _____

Complete Inspection Frequency Program Summary

Frequency	Key Items	K-Tag
Each Shift	Egress clear, exit signs, propped doors, O ₂ safety, fire watch status	K211, K291, K293, K223, K346, K354, K925
Daily	Full facility walk, construction area egress (<i>only explicitly daily item</i>), extinguisher visual	K791, K355
Weekly	Generator inspection, sprinkler gauges/valves, fire pump churn, FACP status, medical gas visual	K918, K353, K352, K345
Monthly	Generator load test (30 min), elevator firefighter's service, LIM test	K918, K531, K914
Quarterly	Fire drills (all 3 shifts), waterflow/supervisory alarm test, fire alarm device test, evac plan review	K712, K353, K345, K711
Semi-Annual	Cooking hood/duct cleaning, kitchen suppression inspection, battery review, medical gas alarms	K324, K353, K907
Annual	Fire alarm full test, sprinkler full test, door assembly inspection, extinguisher service, emergency lighting 90-min test, elevator inspection, circuit breaker inspection, PCREE testing, smoke control test	K345, K353, K761, K355, K291, K531, K918, K921, K771
Every 3 Years	Generator 4-continuous-hour load test	K918

Form based on CMS-2786R (07/2018) and NFPA 10, 17A, 25, 70, 72, 80, 92, 96, 99, 101, 110, 111. Retain completed checklists as part of the facility maintenance record. All test records must be readily available for CMS survey.