

Semi-Annual (6-Month) PM and Inspection Checklist

Based on CMS Form 2786R (07/2018) — 2012 Life Safety Code (Healthcare)

Note: CMS Form 2786R contains relatively few items with an explicit 6-month requirement.

The primary semi-annual mandate is **commercial cooking hood/duct cleaning (NFPA 96 / K324)**.

This checklist also serves as a **mid-year compliance review** to confirm quarterly tasks are documented and to assess readiness for items with approaching annual deadlines.

Facility Name:

Building / Wing / Floor(s):

Period: ☐ First Half (Jan–Jun) ☐ Second Half (Jul–Dec)

Year:

Date Completed:

Completed By:

Title:

1. Commercial Cooking Hood and Duct Cleaning (K324) ★ **REQUIRED SEMI-ANNUALLY**

Reference: 18.3.2.5.1, 19.3.2.5.1 (LSC) | NFPA 96, *Standard for Ventilation Control and Fire Protection of Commercial Cooking Operations*

NFPA 96 requires hood, plenum, and exhaust duct cleaning at least every 6 months for most healthcare cooking operations. High-volume or solid-fuel cooking may require quarterly or monthly cleaning.

#	Task	Complete	Date Performed	Contractor / Technician	Notes
1.1	Grease filters removed, cleaned, or replaced	☐ Yes ☐ No			
1.2	Hood plenum interior cleaned	☐ Yes ☐ No			
1.3	Exhaust duct interior cleaned to bare metal	☐ Yes ☐ No			
1.4	Exhaust fan housing, blades, and drive shaft cleaned	☐ Yes ☐ No			
1.5	Grease drip trays and collection cups cleaned	☐ Yes ☐ No			
1.6	Automatic fire suppression system under hood — visually inspected (no obstructions to nozzles)	☐ Yes ☐ No			

#	Task	Complete	Date Performed	Contractor / Technician	Notes
1.7	Make-up air system inspected for blockage	☐ Yes ☐ No			
1.8	Cleaning service certificate / report retained on-site	☐ Yes ☐ No			

Kitchen Location(s) Serviced:**Cleaning Certificate / Report on File:** ☐ Yes ☐ No **File Location:**

⚠ Cooking facilities protected per NFPA 96 are not required to be enclosed as hazardous areas, but **shall not be open to the corridor** (K324).

2. Automatic Fire Suppression System — Kitchen Hood (K324, K353)

Reference: NFPA 17A (*Standard for Wet Chemical Extinguishing Systems*) | NFPA 96 §10

Kitchen hood suppression systems require **semi-annual inspection and maintenance** per NFPA 17A and NFPA 96.

#	Task	Complete	Date Performed	Contractor / Technician	Notes
2.1	Wet chemical system inspected by qualified contractor	☐ Yes ☐ No			
2.2	All nozzles present, unobstructed, and properly oriented	☐ Yes ☐ No			
2.3	Agent container(s) — weight/pressure verified per manufacturer	☐ Yes ☐ No			
2.4	Fusible links inspected and replaced if required	☐ Yes ☐ No			
2.5	Manual pull station — accessible and unobstructed	☐ Yes ☐ No			
2.6	Gas / electric interlocks functional	☐ Yes ☐ No			
2.7	System tag updated with inspection date	☐ Yes ☐ No			
2.8	Inspection report retained on-site	☐ Yes ☐ No			

System Type / Model:**Last Agent Recharge Date (if applicable):**

3. Emergency Power — Battery and UPS Systems (K918)

Reference: 6.4.4, 6.5.4, 6.6.4 (NFPA 99) | NFPA 110, NFPA 111

NFPA 110 and 111 require battery capacity testing for stored energy / Type 3 EES systems at intervals per manufacturer, typically **semi-annually or annually**. Confirm per your system type.

#	Task	Complete	Date Performed	Reading / Result	Notes
3.1	UPS / battery backup systems — capacity test per manufacturer recommendation	☐ Yes ☐ No ☐ N/A			
3.2	Battery banks for EES life safety branch — visual inspection (no corrosion, swelling, leaks)	☐ Yes ☐ No ☐ N/A			
3.3	Emergency lighting battery packs — spot test units across facility	☐ Yes ☐ No			
3.4	Exit sign battery backup — spot test (30-second functional test)	☐ Yes ☐ No			
3.5	Generator starting battery — load test per NFPA 110	☐ Yes ☐ No		Battery Voltage: __V	
3.6	Battery charger operation confirmed	☐ Yes ☐ No			

4. Elevators — Semi-Annual Review (K531)

Reference: 19.5.3, 18.5.3 | ASME A17.1 / A17.3

Monthly Firefighter's Service tests are required; semi-annual review confirms records are current and identifies any missed tests.

#	Task	Complete	Notes
4.1	All 6 monthly Firefighter's Service test logs for this half-year are on file	☐ Yes ☐ No	
4.2	No missed monthly tests	☐ Yes ☐ No	
4.3	Any elevator deficiencies from monthly tests have been corrected	☐ Yes ☐ No ☐ N/A	
4.4	State elevator inspection certificate current	☐ Yes ☐ No	Expiration: _____
4.5	ASME A17.1 / A17.3 required periodic tests performed (per state authority)	☐ Yes ☐ No	

5. Medical Gas and Vacuum Systems — Semi-Annual Review (K907, K908)

Reference: 5.1.14.2.1, 5.1.14.2.2, 5.1.15 | 5.2.14, 5.3.13.4 (NFPA 99)

Maintenance and inspection schedules for medical gas systems are established through **risk assessment**; many facilities schedule semi-annual reviews per NFPA 99.

#	Task	Complete	Date Performed	Contractor / Technician	Notes
5.1	Master alarm panel(s) — all circuits tested and functional	☐ Yes ☐ No			
5.2	Area alarm panel(s) — all zones tested (pressure drop $\geq 20\%$ gas / $\geq 12"$ HgV vacuum triggers alarm)	☐ Yes ☐ No			
5.3	Zone valve boxes — all valves operate freely, labels legible	☐ Yes ☐ No			
5.4	Piping labels — present at all required intervals (≤ 20 ft, each room, both sides of wall penetrations) (K909)	☐ Yes ☐ No			
5.5	Bulk oxygen / manifold system — visual inspection, no leaks or alarms	☐ Yes ☐ No			
5.6	Vacuum system — pump operation, no alarms	☐ Yes ☐ No			
5.7	Maintenance program documentation current (K907)	☐ Yes ☐ No			
5.8	Inspection and test records maintained (K908)	☐ Yes ☐ No			

6. Mid-Year Compliance Record Review

Use this section to confirm all lower-frequency tasks are documented and on track for annual deadlines.

6A. Quarterly Tasks — Confirm First Two Quarters Complete (or Q3/Q4 for second half)

Task	Q1 Complete & Documented	Q2 Complete & Documented	Notes
Fire Drill — Day Shift (K712)	☐ Yes ☐ No	☐ Yes ☐ No	
Fire Drill — Evening Shift (K712)	☐ Yes ☐ No	☐ Yes ☐ No	
Fire Drill — Night Shift (K712)	☐ Yes ☐ No	☐ Yes ☐ No	
Sprinkler Waterflow Alarm Test (K353)	☐ Yes ☐ No	☐ Yes ☐ No	
Sprinkler Supervisory Signal Test (K352)	☐ Yes ☐ No	☐ Yes ☐ No	

Task	Q1 Complete & Documented	Q2 Complete & Documented	Notes
Fire Alarm Device / Control Function Test (K345)	☐ Yes ☐ No	☐ Yes ☐ No	
Evacuation Plan / Staff Training Review (K711)	☐ Yes ☐ No	☐ Yes ☐ No	

6B. Monthly Tasks — Confirm All Months Complete

Task	Months 1–6 All Logged	Notes
Generator load test (K918)	☐ Yes ☐ No	Max gap: ____ days
Elevator Firefighter's Service (K531)	☐ Yes ☐ No	
Line Isolation Monitor test (K914)	☐ Yes ☐ No	

6C. Annual Tasks — Assess Readiness (items due within next 6 months)

Annual Task	K-Tag	Last Completed	Next Due	On Track
Fire alarm system full test	K345			☐ Yes ☐ No
Sprinkler system full inspection / main drain test	K353			☐ Yes ☐ No
Fire door assembly annual inspection	K761			☐ Yes ☐ No
Portable fire extinguisher annual service	K355			☐ Yes ☐ No
Emergency lighting 90-minute discharge test	K291			☐ Yes ☐ No
Smoking regulations / policy annual review	K741			☐ Yes ☐ No
Cooking suppression system (if not semi-annual)	K324			☐ Yes ☐ No
Engineered smoke control system test	K771			☐ Yes ☐ No

Summary / Sign-Off

Hood/duct cleaning completed: ☐ Yes ☐ No ☐ N/A

Kitchen suppression system inspected: ☐ Yes ☐ No ☐ N/A

All quarterly records confirmed on file: ☐ Yes ☐ No

All monthly records confirmed on file: ☐ Yes ☐ No

Annual tasks assessed for upcoming deadlines: ☐ Yes ☐ No

Total Deficiencies Found: _____

Work Orders / Corrective Actions Submitted: ☐ Yes ☐ No WO#(s): _____

#	K-Tag	System / Area	Deficiency Description	Corrective Action	Assigned To	Due Date
1						

#	K-Tag	System / Area	Deficiency Description	Corrective Action	Assigned To	Due Date
2						
3						
4						

Inspector Signature: _____ Date: _____

Department Director Signature: _____ Date: _____

Safety Officer / EOC Chair Signature: _____ Date: _____

Inspection Frequency Summary — Full Program

Frequency	Key Items	K-Tag
Each Shift	Egress clear, exit signs, propped doors, O ₂ safety, fire watch status	K211, K291, K293, K223, K346, K354, K925
Daily	Full facility walk, construction area egress (<i>only explicitly daily item</i>), extinguisher visual	K791, K355
Weekly	Generator inspection, sprinkler gauges, fire pump churn, FACP status, medical gas visual	K918, K353, K352, K345
Monthly	Generator load test, elevator firefighter's service, LIM test	K918, K531, K914
Quarterly	Fire drills (all 3 shifts), waterflow/supervisory alarm test, fire alarm device test	K712, K353, K345, K711
Semi-Annual	Cooking hood/duct cleaning , kitchen suppression inspection, battery review, medical gas alarms	K324, K353, K907
Annual	Fire alarm full test, sprinkler full test, door assembly inspection, extinguisher service, emerg. lighting	K345, K353, K761, K355, K291

Form based on CMS-2786R (07/2018) and NFPA 10, 17A, 25, 72, 96, 99, 110, 111. Retain completed checklists as part of the facility maintenance record.

Notes and Guidance

- Provide examples or guidance in the "Notes" column for common issues or observations.
- Include specific details to help inspectors identify and address potential problems.

Follow-Up Actions

Task #	Description	Follow-Up Action Required	Assigned To	Target Date
1				

Task #	Description	Follow-Up Action Required	Assigned To	Target Date
2				

Summary Section

Total Deficiencies Found: _____

Immediate Corrective Actions Taken: ☐ Yes ☐ No ☐ N/A

Work Orders Submitted: ☐ Yes ☐ No WO#(s): _____

Items Requiring Follow-Up: ☐ Yes ☐ No

#	K-Tag	Location / Description	Action Required	Assigned To	Target Date
1					
2					

Document Revision History

Revision	Date	Description of Changes	Updated By
1.0	2026-05-18	Initial draft with updates.	